BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to Roads and Drains Near Sridhar House area Amruthahalli in Ward No 07, Kodigehalli Sub Division
2	Amount of Work Portion	19,47,165/-
3	Estimate cost	30.00 Lakhs
4	Name Of Contractor	Sri.Ninganagowda.V.Patil
5	Agreement No.	252/2015-16
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/E-PMT/252/2015-16, Date: 26.02.2016
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub-division office	—
10	Extension granted if any	—
	1. Form	—
	2. Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	30%.
12	Work carried out during the first period of extension	10%.
13	Work carried out during 2nd extension	-
14	Time now applied for	-
15	Date of recommending time limit applied for	-
16	Wheather the original application of contractor is enclosed	enclosed.
17	Balance work remaining to be done	30%.

18	Probable time required for completion of remaining work	400 days.
19	Cost of work charged establishment charge on the work after the expiry of original period	5Rs per day.
20	Wheather the notice as per clause has been issued	Issued.
21	Remarks of the AEE and the daily rate of penalty proposed	Delay of BWSSB work
22	Remarks of the EE with the daily rate of penalty proposed	Due to delay of BWSSB work

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division
Bangalore Mahanagara Palike
Bangalore - 560 092

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone